COMPLETION REPORT

1. NAME OF WORK : Providing Cement Concrete at Chikkasandra Colony near Govt School, in Shettyhalli Sub Division, In Ward No-12, Under 22.75% Grants.
2. Sanctioned Estimate No. & Date :
3. Head of account which is chargeable : P-1878
4. Entrustment order No. & DT : 352/15-02-13
5. Name of contractor : Technical Manager (West)
6a. Time stipulated for completion of work : 120
b. Delay in execution of work : 74
7. Measurement recorded in : M.B No. 831/13-14
   Page No. 8300/-08
8. Check measurement of the Asst. : M.B No.
   Exe. Eng. / Exe. Eng., On: : Page No.
9. Name of the office / official :
   Incharge of the work
10. a) Asst. Eng/Junior Eng. : **Ravi N.K**
    b) Asst. Exe. Engineer : **Ravi N.K**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
990000=-	1088882=-	98882-	—

CF

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K. 29/8/13.
ASST. ENGINEER

Ravi.N.K. 29/8/13.
ASST. EXE. ENGINEER

29/8

ಕಾರ್ಯಪಾಲಕರ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-೫೭.

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ವಲಯ, ಬೆಂಗಳೂರು.